BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to roads and drains of Mother teresa road in mariyannapalya in ward no.07 Byataranapura.
2	Amount of Work Portion	-
3	Estimate cost	75.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	148/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/148/19-20 Date: 08.11.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	10.08.2020
9	Date of receipt of application in the sub-division office	10.08.2020
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	(covid) 72 + 140 days.
15	Date of recommending time limit applied for	10-08-2020
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	— Nil —
18	Probable time required for completion of remaining work	— Nil —
19	Cost of work charged establishment charge on the work after the expiry of original period	— Yes —
20	Wheather the notice as per clause has been issued	— Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	March.20 to 10.8.20 covid.19. & Remaining 72 days may be Considered with nominal Fine.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

Executive Engineer
Byatarayanapura Division,

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Chief Engineer
Yelahanka Zone